

INSPECTION TO BE CARRIED OUT BEFORE STARTING THE ACTIVITY				
Location of Work:		Date & Time of Work:		
Sr. No	Safety control measures / Potential Hazards	Yes	No	Remark
1	Is Hazard Identification and risk Assessment for height work activity carried out? Are all the precautionary measures being ensure at the location before start of the activity?			
2	Are all the employees trained on the identified Hazards and required control measures?			
3	Is Medical checkup of all employees done from certifying surgeon?			
4	Is there a provision of a defect free full body safety harness which can be anchored to a fixed structure?			
5	If the work is to be carried on asbestos sheet / fragile roof; is the worker provided with a crawling ladder, horizontal life line, safe access ladder and barricading below working area?			
6	Whether Safe and stable working platform is provided with appropriate hand railing up to 1100 mm height, mid rail up to 550 mm and toe guard up to 180 mm?			
7	Is the access ladder inspected for the safe working conditions like rungs, 1.0 meter extension of ladder above the landing position, safely secure at the base and top?			
8	Has it rained or stormed, or is the working location of roof wet / In slippery condition?			
9	Is the area below height work activity is barricaded?			

Inspected By: Work Permit Holder	Verified By: Engineer / Supervisor	Approved By: Dept. HOD / Site In-charge
----------------------------------	------------------------------------	---